BHRUHAT BANGALORE MAHANAGARA PALIKE

EXTENTION OF TIME PROPOSAL

1	Name Of Work	Improvements to drains of 5th cross road of pampa extension to 13th cross road of pampa extension in ward no.07, Byatarayanapura
2	Amount of Work Portion	-
3	Estimate cost	99.90 Lakhs
4	Name Of Contractor	Sri U.Ramesh
5	Agreement No.	236/19-20
6	No. and date Under which the work order has been issued	BBMP/EE/BTP/WO/236/19-20 Date: 17.03.2020
7	Time limit originally fixed for completion	90 Days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub-division office	
10	Extension granted if any	-
	1. Form	-
	2. Form	-
11	Work Carried out by the contractor during the original period stipulated in contract	-
12	Work carried out during the first period of extension	-
13	Work carried out during 2nd extension	-
14	Time now applied for	136 Days
15	Date of recommending time limit applied for	17.6.20 to 2.11.20
16	Wheather the original application of contractor is enclosed	

17	Balance work remaining to be done	2.11.20-
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charge on the work after the expiry of original period	
20	Wheather the notice as per clause has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	Due to covid, work was held up No lapse from contractor. Less penalty may be levied
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation

N.D
Assistant Engineer

Asst. Executive Engineer
Kodigehalli Sub Division
Assistant Executive Engineer
Kodigehalli Sub Division
Bruhat Bangalore Mahanagara Palike
Bangalore - 560 092

Executive Engineer,
Byatarayanapura Division,
ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ
ಬೃ.ಬೆ.ಮ.ಪಾ, ಬೆಂಗಳೂರು

Chief Engineer
Yelahanka Zone
ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ.